

Lothrop, Terrace, & Darragh Streets – Waterline Replacement Project

PROGRESS AND LOOK-AHEAD:

- Installation of main waterline on Phase 1 is 100% complete. Remaining work includes final service tie-ins, hydrant installation, and sidewalk restoration.
- Installation of main waterline on Phase 3 is 80% complete. Remaining work includes approximately 100-feet of main waterline, final service tie-ins, hydrant installation, and sidewalk restoration.
- Testing and disinfection of main waterline on Phase 1 is scheduled within the next two weeks.
- The project is approximately 30% complete.
- The anticipated project completion date is November 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

