

Lothrop, Terrace, & Darragh Streets – Waterline Replacement Project

PROGRESS AND LOOK-AHEAD:

- Installation of main waterline on Phase 1 is complete. Remaining work includes final service tie-ins, hydrant installation, and sidewalk restoration. This work will continue on August 29th.
- Installation of main waterline on Phase 3 is 90% complete. Remaining work includes approximately 90-feet of main waterline, final service tie-ins, hydrant installation, and sidewalk restoration.
- Work on Phase 2 has commenced. Exploratory excavation has been performed and installation of main waterline started on August 15th.
- The project is approximately 35% complete.
- The anticipated project completion date is November 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

